



BATHROOM RENOVATION SCHEDULE

At TUIT, we pride ourselves on delivering tailored bathroom renovations designed around your lifestyle. While this resource offers helpful guidance, it may not suit every individual project. Please get in touch so we can provide the perfect design solution for your needs

This is what we call a standard renovation schedule

Hope this helps! .

Kaitlin - Tuit Design & Build

WEEK 1	Disconnect Plumbing (1/2 Day)	SUMMIT PLUMBING
	Disconnect Electrical (1/2 Hours)	ELECTRICIAN
	Demolition + New Framing (3-4 Day)	TUIT BUILDERS
WEEK 2	Pre Plumb (2 Day)	SUMMIT PLUMBING
	Pre Wire (2 Days)	ELECTRICIAN
	Install Gib (1-2 Days)	TUIT BUILDERS
WEEK 3	Plaster Joins (3 Days)	PLASTERER
	Painting (4-5 Days)	PAINTER
WEEK 4	Painting (4-5 Days)	PAINTER
	Waterproofing & Tiling (6-7 Days)	TILER
WEEK 5	Waterproofing & Tiling (6-7 Days)	TILER
	Install Vanity + Roll holder + Storage/mirror (2 Day)	TUIT BUILDERS
WEEK 6	Install Shower (2 Day)	SHOWER INSTALLER
	Re-Connect Plumbing (2 Day)	SUMMIT PLUMBING
	Re-Connect Electrical (2 Day)	ELECTRICIAN
	Final Touch Ups & Cleaning	TUIT BUILDERS